Exposure Dose Distribution of the Workers at Fukushima Daiichi Nuclear Power Plant

(Updated on 29 June 2021)

1 Radiation Exposure Dose Distributions

(1) The distribution of external exposure dose of the workers during the last 3 months

(NI1	- f			
(Numbers	of workers	s who	entered each	area every month)

Effective dose (E)	March-2021			April-2021			May-2021		
mSv	TEPCO	Contractors	Total	TEPCO	Contractors	Total	TEPCO	Contractors	Total
100 <e< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e<>	0	0	0	0	0	0	0	0	0
75 <e≤100< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤100<>	0	0	0	0	0	0	0	0	0
50 <e≤75< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤75<>	0	0	0	0	0	0	0	0	0
20 <e≤50< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤50<>	0	0	0	0	0	0	0	0	0
10 <e≤20< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤20<>	0	0	0	0	0	0	0	0	0
5 <e≤10< td=""><td>0</td><td>55</td><td>55</td><td>0</td><td>6</td><td>6</td><td>0</td><td>6</td><td>6</td></e≤10<>	0	55	55	0	6	6	0	6	6
1 <e≤5< td=""><td>40</td><td>654</td><td>694</td><td>25</td><td>366</td><td>391</td><td>24</td><td>357</td><td>381</td></e≤5<>	40	654	694	25	366	391	24	357	381
E≤1	957	5032	5989	944	4602	5546	916	4661	5577
Total	997	5741	6738	969	4974	5943	940	5024	5964
Maximum (mSv)	3.42	8.90	8.90	2.19	6.40	6.40	2.99	5.69	5.69
Average (mSv)	0.16	0.44	0.40	0.10	0.28	0.25	0.11	0.27	0.24

(*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).

Effective dose (E)	April-2021			April 2021 - May 2021			Difference		
mSv	TEPCO	Contractors	Total	TEPCO	Contractors	Total	TEPCO	Contractors	Total
100 <e< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e<>	0	0	0	0	0	0	0	0	0
75 <e≤100< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤100<>	0	0	0	0	0	0	0	0	0
50 <e≤75< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤75<>	0	0	0	0	0	0	0	0	0
20 <e≤50< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td></e≤50<>	0	0	0	0	0	0	0	0	0
10 <e≤20< td=""><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td><td>1</td><td>0</td><td>1</td><td>1</td></e≤20<>	0	0	0	0	1	1	0	1	1
5 <e≤10< td=""><td>0</td><td>6</td><td>6</td><td>0</td><td>49</td><td>49</td><td>0</td><td>43</td><td>43</td></e≤10<>	0	6	6	0	49	49	0	43	43
1 <e≤5< td=""><td>25</td><td>366</td><td>391</td><td>59</td><td>748</td><td>807</td><td>34</td><td>382</td><td>416</td></e≤5<>	25	366	391	59	748	807	34	382	416
E≤1	944	4602	5546	963	4770	5733	19	168	187
Total	969	4974	5943	1022	5568	6590	53	594	647
Maximum (mSv)	2.19	6.40	6.40	4.44	11.02	11.02	_	-	_
Average (mSv)	0.10	0.28	0.25	0.20	0.50	0.45	-	_	-

(2) Combined Cumulative Effective Dose from April 2021 (Internal and External)

(*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).

(3) Distribution of sum of external exposure dose and internal exposure dose of workers engaged in specified high-dose work

Effective dose (E) mSv	March 2011 - September 2015
100 <e< td=""><td>1</td></e<>	1
75 <e≤100< td=""><td>191</td></e≤100<>	191
50 <e≤75< td=""><td>233</td></e≤75<>	233
20 <e≤50< td=""><td>267</td></e≤50<>	267
10 <e≤20< td=""><td>186</td></e≤20<>	186
5 <e≤10< td=""><td>129</td></e≤10<>	129
1 <e≤5< td=""><td>145</td></e≤5<>	145
E≤1	51
Total	1203
Maximum (mSv)	102.69
Average (mSv)	36.49

(Specified high-dose work has not been performed since October 2015.)

(As specified high-dose work has not been performed since October 2015, the table shows the data up to September 2015.)

(*) Workers engaged in work to which dose limit (100 mSv) during emergency work is applied in line with Article

7 of the Ordinance on Prevention of Ionizing Radiation Hazards.

Specifically, these workers are those who are engaged in work to maintain the functions of a nuclear reactor facility or spent fuel storage pool, or in work to maintain functions to suppress or prevent the possible release of a large amount of radioactive materials due to a failure of or damage to the nuclear reactor facility at a location around the nuclear reactor facility, steam turbine, or accessory facility where hourly dose may exceed 0.1 mSv.

It should be noted that only TEPCO employees have so far been engaged in specified high-dose work.

- (*) The number of workers engaged in specified high-dose work is that of workers who were registered as such at least once during the period between March 2011 and September 2015.
- (*) Exposure doses and the number of workers are subject to change due to the replacement of accumulated doses measured using PAD with monthly doses measured using an integrating dosimeter and the reflection of values for workers wearing only an integrating dosimeter (e.g., workers working only within a seismically isolated building).
- (*) The results of re-evaluating committed doses in March 2011 reveal that maximum cumulative effective doses for the period between March 2011 and September 2015 exceeded 100.